

National Highways Authority of India
Regional Office, Nagpur

Status of NHDP projects in the State of Maharashtra as on 25.11.2019

Contract	NH No.	Length (km)	Date of			4/6 lane Completed (km)	Cumulative Physical Progress (%)		Funded By	Cost of (Rs. Crs.)		Expenditure Rs. Crs			Contractor / Concessionaire and its nationality
			Start	Completion as per contract	Completion Anticipated		Target	Achieved		Total Project	Awarded to civil Cont. or BOT grant or Annuity Payment	Upto 03/2019	During CFY (2019-20)	Cumm. Expend. Upto Oct.'19	
State Maharashtra															
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
PIU-Nagpur :															
4-Laning from Nagpur to Wainganga Bridge	NH-53	45.43	09.04.2012	Oct-14	PCOD given on 07.01.2015	45.43	100.00	99.75	DBFOT (Toll)	484.19	484.19	432.25	0.00	432.25	M/s. Wainganga Expressway Pvt. Ltd, M/s Frischmann Prabhu (India) Pvt. Ltd.
4-laning from CG/MH Border to Wainganga Bridge from km.405 to km.485 section of NH-6	53	80	Mar-08	Sept.'10	Completed [Sept.10]	72	100	88 [completed except 8 km. forest stretch delinked]	BOT	424	424	373.12	0.00	373.12	Ashoka - IDFC Consortium Indian M/s Kaware & Jawade Projects Pvt. Ltd Indian
Construction of 4-laning Flyover of NH-6 integrated with ROB's & River Bridge including approach ramps service road footpath over RCC utility duct for Octori Naka to Itwari and Inner Ring Road from Manewada to Kalamna and Rani Prajapti Square to Vaishnav Devi Square including ROB LC No. 71 & 72 in Nagpur of NH-6	53	6.94	31.03.2016	30.03.2019	30.04.2021	0.00	47.61 (Revised)	32.70	EPC	408.600	448.32	116.380	30.23	146.61	M/s Gannon Dunkerley & Co. Ltd. And SMS Infrastructure Ltd (JV), India M/s LEA Associates South Asia Pvt Ltd.
Four Lane Stand Alone Ring Road/Bypasses for Nagpur City, Package-I From Km. 0+500 to Km. 34+000 (Total Length-33+500 Km.) in the State of Maharashtra	Outer Ring Road	33.500	05.01.2017	04.07.2019	31.12.2020	13.24	100.00	50.22	BOT (Hybrid Annuity)	531.00	BOT (Hybrid Annuity)	260.190	17.83	278.020	M/s MEP Nagpur Ring Road 1 Pvt. Ltd. (India) M/s Artefact Project Ltd. (India)
Four Lane Stand Alone Ring Road/Bypasses for Nagpur City, Package-II-From Km. 34+500 to Km. 62+035 (Total Length-28+035 Km.) in the State of Maharashtra	Outer Ring Road	28.035	20.01.2017	19.07.2019	31.12.2020	6.39	100.00	43.16	BOT (Hybrid Annuity)	639.00	BOT (Hybrid Annuity)	306.770	3.99	310.76	M/s MEP Sanjose Nagpur Ring Road 1 Pvt. Ltd. (India) M/s Artefact Project Ltd. (India)
Construction of Flyover at Lakhani Town on NH-53 (Old NH-6) in the State of Maharashtra on EPC Mode	53	3.50	23.05.2018	22.11.2020	22.11.2020	0.00	60.08	21.52	EPC	291.53	270.00	16.70	41.43	58.13	M/s JMC Projects (India) Ltd. (India)/ M/s N.L. Malviya Infra Projects Pvt. Ltd.
Construction of Flyover at Sakoli Town on NH-53 (Old NH-6) in the State of Maharashtra on EPC Mode	53	2.94	23.05.2018	22.11.2020	22.11.2020	0.00	57.26	20.30	EPC	289.21	241.20	14.35	34.63	48.98	M/s JMC Projects (India) Ltd. (India)/ M/s N.L. Malviya Infra Projects Pvt. Ltd.
Construction of Flyover at Butibori MIDC T Junction on NH-44 (Old NH-7) in the State of Maharashtra on EPC Mode	44	1.69	01.12.2018	31.05.2020	31.05.2020	0.00	42.00	36.58	EPC	45.56	51.93	3.80	12.70	16.50	M/s T & T Infra Ltd. M/s CEG.Ltd/Indian
Construction of Flyover at km 77/750 of Hinganghat-Nandgaon Junction of NH-44 (Old NH-7) in the State of Maharashtra on EPC Mode	44	1.14	04.12.2018	03.12.2020	03.12.2020	0.00	32.37	22.50	EPC	68.08	66.56	0.00	14.05	14.05	M/s Vidya Infrabuilt Private Limited M/s CEG.Ltd/Indian
Construction of 3+3 lane ROB and PUP of 6.0m width including slip road median RCC drain footpath etc by km 441/970 to 443.560 at Saundad on NH-53 (Old-6) in the state of Maharashtra on EPC Mode	53	1.6	04.12.2018	03.12.2020	03.12.2020	0.00	42.97	9.80	EPC	103.19	97.67	0.00	9.57	9.57	M/s Rajdeep Buildcon Pvt Ltd M/s LEA Associates South Asia Pvt Ltd.
Construction of 4-laning of Saoner-Dhapewada- Kalmeshwar- Gondkhairi section of NH-547 E) from km 4.700 to km 33.575 in the State of Maharashtra on EPC Mode	547 E	28.88	24.08.2019	23.08.2021	23.08.2021	0.00	3.49	0.62	EPC	511.48	480.06	0.00	2.97	2.97	M/s Dilip Buildcon Ltd. (India) M/s Theme Engineering Services Ltd. (Indian)

National Highways Authority of India
Regional Office, Nagpur

Status of NHDP projects in the State of Maharashtra as on 25.11.2019

Contract	NH No.	Length (km)	Date of			4/6 lane Completed (km)	Cumulative Physical Progress (%)		Funded By	Cost of (Rs. Crs.)		Expenditure Rs. Crs			Contractor / Concessionaire and its nationality
			Start	Completion as per contract	Completion Anticipated		Target	Achieved		Total Project	Awarded to civil Cont. or BOT grant or Annuity Payment	Upto 03/2019	During CFY (2019-20)	Cumm. Expend. Upto Oct.'19	
State Maharashtra															Supervision, Independent & O&M Consultant and nationality
Construction of 4 Laning of Nagpur-Umred section from Km 7+300 to Km 48+400 of NH-353D in the State of Maharashtra on EPC Mode	353 D	41.10	09.08.2019	08.08.2021	08.08.2021	0.00	1.00	3.45	EPC	466.05	418.41	0.00	14.42	14.42	M/s D.P. Jain & Co. Infrastructure Pvt. Ltd. M/s Theme Engineering Services Ltd. (Indian)
PIU-Nagpur - 2:															
Construction of ROB at Khapri at Km.9/500 of Nagpur-Hyderabad road of NH-7	44	1.120	29.03.2017	28.03.2019	28.02.2020	0.20	100.00	61.01	EPC	59.77	49.99	23.980	7.05	31.03	M/s D.P. Jain & Co. Infrastructure Pvt. Ltd. & M/s Khalatkar Construction Pvt. Ltd. (JV), India (Contractor)/ M/s
Construction of flyover from Liberty Cinema to Mental Hospital from km 0.4000 to km 2.600 on Nagpur Obedullaganj road NH-69 in the State of Maharashtra through EPC basis	47	3.960	29.03.2017	28.03.2019	28.02.2020	1.04	100.00	87.38	EPC	244.90	218.11	156.040	43.05	199.09	M/s KCC Buildcon Pvt. Ltd., India (Contractor)/ M/s CEG.Ltd/Indian
Development of multi-lane carriageway from km. 704.200 to km. 723.000 (from Kanhan to Automotive Square) section of urban lind of Nagpur Kamptee section of Nagpur -Jabalpur road of NH-44 to be executed on EPC mode.	44	17.800	27.04.2017	26.04.2019	31.12.2019	15.14	100.00	72.48	EPC	296.61	254.00	145.090	42.32	187.41	M/s KCC Buildcon Pvt. Ltd., India (Contractor)/ M/s CEG.Ltd/Indian
4-Laning Nagpur-Betul (Km.3/0 to Km.59/30 & 137/00 to Km 257/400 of NH-69) (56.3 Km in Maharashtra)	47	174.512	Jan-12	Jul-15	PCOD given on 18.02.2015/ Date of completion - Aug 2018	174.512	100	100	DFBOT (Annuity)	2498.76	BOT Annuity Payment	2507.3	0.00	2507.30	M/s Oriental Nagpur Betul Highway Pvt. Ltd. / Indian M/s Frischmann Prabhu (India) Pvt. Ltd.
PIU-Yavatmal:															
(NS-60(MH) Wadner To Devdhari From Km.94.000 to Km.123.000 of Nagpur - Hyderabad section on NH-7	44	29	28.07.2016	27.07.2018	27.07.2018 [completed]	29	100.00%	100.00%	NHAI	202.04	202.04	231.9	0	231.9	M/s. GHV (India) Pvt. Ltd., Indian
NS-62(MH) Kelapur To Pimpalkhutti From Km.153.000 to Km.175.000 of Nagpur - Hyderabad section on NH-7	44	21.3	28.07.2016	27.07.2018	27.07.2018 [completed]	21.25	100.00%	100.00%	NHAI	151.33	151.33	141.06	10.93	151.99	M/s. Raj Promoters & Civil Engineers Pvt. Ltd.,
Pimpalkhutti ROB	44	0.7	25.11.2017	24.11.2019	28.02.2020	0	100.00%	50.35%	NHAI	12.5	12.5	5.77	0.52	6.29	M/s Associated Engineering Enterprises,Haidrabad M/s. K & J Projects Limited
Wardha To Butibori	361	59.19	30.11.2017	27.05.2020	27.05.2020 (PCC received on 20.11.2019)	56.17	75.12%	94.85%	NHAI	1065.51	1065.51	746.66	283.78	1030.44	M/s. Dilip Buildcon Ltd / M/s. Lion Engineering Consultants
Yavatmal To Wardha	361	64.925	05.02.2017	02.08.2020	02.08.2020	64.93	76.77%	99.24%	NHAI	1043.28	1043.28	743.61	291.94	1035.55	M/s. Dilip Buildcon Ltd M/s. Lion Engineering Consultants
Mahagaon-yavatmal	361	80.195	28.02.2018	26.08.2020	26.08.2020	73.35	68.61%	91.20%	NHAI	1160.6	1160.6	709.9	92.72	802.62	M/s. Dilip Buildcon Ltd M/s. Artefact Projects Limited
PIU-Amravati															

National Highways Authority of India
Regional Office, Nagpur

Status of NHDP projects in the State of Maharashtra as on 25.11.2019

Contract	NH No.	Length (km)	Date of			4/6 lane Completed (km)	Cumulative Physical Progress (%)		Funded By	Cost of (Rs. Crs.)		Expenditure Rs. Crs			Contractor / Concessionaire and its nationality
			Start	Completion as per contract	Completion Anticipated		Target	Achieved		Total Project	Awarded to civil Cont. or BOT grant or Annuity Payment	Upto 03/2019	During CFY (2019-20)	Cumm. Expend. Upto Oct.'19	
State Maharashtra															
4 Laning Km 166.000 to Km 360.000 in Amravati - Chikhali Section of NH-6	53	194	09.11.2016	08.05.2019	Work terminated on 02.08.2019. Tenders have been published on 21.11.2019	19	0%	22.130	BOT	2288.18	183.05	593.35	0	593.35	M/s Amravati - Chikhali Expressway Limited., Indian M/s. Consulting Engineers Group Ltd Indian

National Highways Authority of India
Regional Office, Nagpur

Status of NHDP projects in the State of Maharashtra as on 25.11.2019

Contract	NH No.	Length (km)	Date of			4/6 lane Completed (km)	Cumulative Physical Progress (%)		Funded By	Cost of (Rs. Crs.)		Expenditure Rs. Crs			Contractor / Concessionaire and its nationality
			Start	Completion as per contract	Completion Anticipated		Target	Achieved		Total Project	Awarded to civil Cont. or BOT grant or Annuity Payment	Upto 03/2019	During CFY (2019-20)	Cumm. Expend. Upto Oct.'19	
State Maharashtra															Supervision, Independent & O&M Consultant and nationality
Upgradation of Four laning of Old NH-6 from Km 296.000 to 304.000 in Khamgaon town (Design Length-7.300Km) on EPC Mode in the State of Maharashtra.	53	7.3	28.08.2018	27.08.2019	28.02.2020	0.00	60.32%	52.00%	EPC	92.829	52.25	0	20.88	20.88	Contractor - M/s. Jandu Construction Company Authority Engineer - M/s. Consulting Engineers Group Ltd Indian
Construction of Flyover in Akola City on NH-53 (Old NH-6) from AgrasenChowk to Jail Chowk.	53	3.28	22.03.2019	20.08.2021	20.08.2021	0.00	0.00%	16.00%	EPC	219.9	163.98	0	25.31	25.31	Contractor - M/s. Ram Kumar - M/s. Jandu Construction Company (J.V.) Authority Engineer - M/s. Consulting Engineers Group Ltd Indian
Improvement of Old NH-6 Akola - Shivar PKV Square - Nehru Park Square - Dakshata Nagar Square - Nimwadi Chowk - Washim Bypass - Ridhora (Km - 242/500 To 255/067) in State of Maharashtra On EPC Mode	6	12.87	16.08.2019	16.08.2021	16.08.2021	0.00	0.00%	0.00%	EPC	131	0	0	0	0	Contractor - M/s BP Sangle Constructions & GNI Infrastructure (J.V) Authority Engineer - M/s. Consulting Engineers Group Ltd Indian
PIU-Aurangabad															
4-laning of Yedshi to Aurangabad from km.100.000 to km.290.200	52	190.2	01.07.2015	31.01.2018	PCOD issued in March'19 [30.11.2019]	179.23	100%	99.77	BOT	3177.000	2754	3360.50	152.29	3512.79	M/s. Yedeshi Aurangabad Tollways Pvt. Limited, India M/s.SA Infrastructure Consultants Pvt. Ltd. In association with Dhru Consultancy Services Pvt. Ltd., India
4-laning Aurangabad to Karodi	52	30.44	12.02.2019	10.08.2021	10.08.2021	0	38.84%	36.15%	EPC	512.99	512.99	32.5	131.480	163.980	M/s Larsen & Toubro Limited,
4-laning of Karodi to Telwadi	52	56.657	09.10.2018	06.04.2021	06.04.2021	33.759	44.00	60.88	EPC	565.02	565.02	150	160.150	310.150	M/s Dilip Buildcon Limited,
PIU-Dhule															
Fagne – Gujarat/ Border section of NH-6 from Km. 510.000 to Km. 650.794	53	140.794	09.11.2016	10.03.2019	Contract Terminated.	92	83.69%	65.40%	BOT	1885.74	BOT	1455.63	0.00	1455.63	M/s. Fagane Songadh Expressway Limited /
PIU-Jalgaon															
Chikli-Tarsod section of NH-53	53	62.7	16.01.2019	14.07.2021	14.07.2021	26.679	26.90%	36.50%	BOT	1048.1	HAM	0	404.89	404.89	M/s. Chikhali Tarsod Highways Pvt. Ltd. M/s.Arvee Associates Architects Engineers and Consultants Private Limited.
Tarsod-Fagne section of NH-53	53	87.3	14.01.2019	12.07.2021	12.07.2021	3.32	13.63%	7.83%	BOT	1021	HAM	0	37.87	37.87	M/s. Fagane Tarsod Corridor Pvt. Ltd. M/s.Arvee Associates Architects Engineers and Consultants Private Limited.
PIU-Nanded															
Tuljapur- Ausa section of NH-361	361	67.428	22.11.2017	20.05.2020	20.05.2020	62.275	79.09%	91.31%	HAM	911.07	HAM	533.97	315.28	849.25	M/s. DBL Tuljapur-Ausa Highways Limited / M/s. Lion Engineering Consultants
Ausa - Chakur section of NH-361	361	58.51	25.03.2019	24.03.2021	24.03.2021	0	8	0	HAM	851.33	HAM	0	0.00	0	M/s MEP Infrastructure Limited is the Concessionaire

National Highways Authority of India
Regional Office, Nagpur

Status of NHDP projects in the State of Maharashtra as on 25.11.2019

Contract	NH No.	Length (km)	Date of			4/6 lane Completed (km)	Cumulative Physical Progress (%)		Funded By	Cost of (Rs. Crs.)		Expenditure Rs. Crs			Contractor / Concessionaire and its nationality
			Start	Completion as per contract	Completion Anticipated		Target	Achieved		Total Project	Awarded to civil Cont. or BOT grant or Annuity Payment	Upto 03/2019	During CFY (2019-20)	Cumm. Expend. Upto Oct.'19	Supervision, Independent & O&M Consultant and nationality
State Maharashtra															
Chakur- Loha section of NH-361	361	73.345	25.03.2019	24.03.2021	24.03.2021	0	8	0	HAM	1002.80	HAM	0	0.00	0	M/s MEP Infrastructure Limited is the Concessionaire M/s. S.A. Infrastructure Consultant Pvt. Ltd.,
Loha-Waranga section of NH-361	361	56.569	25.03.2019	24.03.2021	24.03.2021	0	8	0	HAM	1076.10	HAM	0	0.00	0	M/s MEP Infrastructure Limited is the Concessionaire
Waranga-Mahagaon section of NH-361	361	66.88	21.05.2018	15.11.2020	15.11.2020	39.57	51.46%	54.16%	HAM	1059.33	HAM	355.39	223.75	579.14	M/s. Sadbhav Vidarbha Highways Private Limited / M/s. Artefact Projects Limited
PIU-Washim															
Medshi - Washim	161	44.5	03.10.2019	02.10.2021	02.10.2021	0.00	17.98%	0.00%	NHAI	799.77	683.1	-	-	-	M/s. Montecarlo Limited
Washim - Pangare	161	42.3	15.05.2019	14.05.2021	14.05.2021	0.00	18.97%	4.58%	NHAI	666.73	573.3	0.00	24.34	24.34	M/s. Montecarlo Limited

	In the month of Nov.'19 (in Km.)	Nov..'19 (Cumulative) -Km.
Target	27.00	155.28
Achievement	7.54	94.51

